AMPS ELECTROMECHANICAL CONTRACTING	RISK ASSESMENT

CLIENT NAME:	**ATD Combustors LLC**	**Client's LPO Ref. #:**	KUSPA1/1909-EI&C-002		
		RISK ASSESSMENT RECORD			
		RA No.	AMPS/2022/002	**Date:**	04/10/2022
Client Address:	Kamala Tower, Zayed the 1st Street, P.O. Box 107950, Abu Dhabi, UAE				
Task Description:	Electrical Work at High pressure Combustion Test Centre				
Task Site Location:	Khalifa University Laboratory				

TRANSPORTATION / LOADING / UNLOADING MATERIALS

ACTIVITIES	HAZARDS /RISKS	RISK ASSESSMENT			CONTROL MEASURES	RISK RATING AFTER CONTROL		
		Severity (SR)	Prob. Rating (PR)	Risk Rating (RR)		Severity (SR)	Prob. Rating (PR)	Risk Rating (RR)
1. Transportation of materials / unloading	1. Collision of vehicles	3	3	9	1. Avoid unloading of material obstructing the path.	1	2	2
	2. Road accident to personal				2. Follow traffic rules.			
	3. Fall of person				3. No vehicle movement allowed near pits.			
	4. Personals trapped				4. Avoid over loading.			
	5. Under the load.				5. Secure the loaded materials by straps & covers			
					6. Keep proper site access.			
					7. Provide the vehicles with proper warning light, backing up sirens etc.			
					8. Only personals with valid driving license only should operate vehicles / cranes / Fork lift.			
					9. Warning signs provided during off-loading.			
					10. Proper rigging methods to be practiced under trained personals.			

Approved by (Contractor): .....

AMPS ELECTROMECHANICAL CONTRACTING	RISK ASSESMENT

ELECTRICAL WORKS

ACTIVITIES	HAZARDS /RISKS	RISK ASSESSMENT			CONTROL MEASURES	RISK RATING AFTER CONTROL		
		Severity (SR)	Prob. Rating (PR)	Risk Rating (RR)		Severity (SR)	Prob. Rating (PR)	Risk Rating (RR)
1. Electrical Conducting	1. Electrocution	3	3	9	1. Competent electricians to do the work	2	1	2
2. Cabling	2. Fire hazard				2. Proper earthling to be provided			
3. Testing	3. Fatality				3. Connection boxes must be weather proof and Should be labeled			
4. Cable laying and Pulling					4. Cables should be routed properly			
					5. Electrical circuits should be "de-energized" Before starting of work on live connections. Also provide proper warning signs			
					6. Proper tag-out procedure to be followed			
					7. Overload protection to be provided for all Circuits			
					8. Defects must be repaired as soon as possible			
					9. Only certified winch machine and good condition.			

Approved by (Contractor): .....