جامعة خليفة
Khalifa University

Incident Resulted In: ___ injury ___ illness _*_ property damage ____ near miss ____ first aid ___ medical aid ___ recurrence __ other

Location- Khalifa University – Main Campus- Pump Room	Department Maintenance Department	
Location of Incident Khalifa University – Main campus -Pump room	Date of incident 06-09-22 Time :-04:00 PM	Date reported accident / incident 06-09-22

Injured Party
Name of Injured Person (if applicable) _N/A_____
Home Address:_____ Age: _____ Sex: M / F _____
Date of employment:_____ Occupation/Position: _____
Experience (time) in job:_____
Incident Information
Supervisor:_____ Date of first missed shift:_____ No. of days lost_____
Approximate date of onset, if no specific date of injury:_____
Object/equipment/substance inflicting damage/injury:_____
Nature of injury:_____ Body part(s) affected:_____NIL_____

Witness Statement	**Risk Assessment**
Included and Attached on separate sheet	Attached

Description of events
Describe the sequence of events that lead to the incident **Fire pump sets (jockey and electrical were kept on condition for building protection – diesel pump replacement works were ongoing) the scheduled team were supposed to arrive from 6:00 pm**
Describe the sequence of events following the incident **Security observes the smoke inside pump room and he alarmed everyone and open the door and noticed that the electrical pump were failed and pump winding in burned condition**
Describe the task being performed at the time of the incident **There was no task performing during the incident – pump room were in closed condition**

جامعة خليفة
Khalifa University

Drawings / Photographs

Risk Rating of Incident

Using the Two Variable Risk Matrix at right:

- Rate the consequences (severity) of the incident - 4
- Rate the likelihood of the incident occurring or re-occurring- E
- Circle the resultant risk rating on the Risk Matrix

Likelihood Label	Consequences (Severity) Label				
	Negligible (1)	Significant (2)	Moderate (3)	Major (4)	Catastrophe (5)
Almost Certain (A)	Medium	High	High	Very high	Very high
Likely (B)	Medium	Medium	High	High	Very high
Possible (C)	Low	Medium	High	High	High
Unlikely (D)	Low	Low	Medium	Medium	High
Rare (E)	Low	Low	Medium	Medium	High

Immediate causes: What substandard acts/practices and conditions caused or could cause the event?
Servicing equipment in operation
Defective tools, equipment, or materials

Basic causes: What specific personal or job/system factors caused or could cause this event?

Inadequate maintenance
Inadequate leadership/supervision

Remedial actions: what has and/or should be done to control the causes listed?
☐ Elimination Control ☐ Substitution Control ■ **Engineering Control** ☐ Administrative Control ☐PPE

Connecting the diesel pump and make the system active with Jockey and Diesel , Rectification of leakage in the underground pipelines and ensure the line has no leakage , repairing the damaged electrical pump before final testing commissioning of entire pump system.

Prevention of Accident/Incident Recurrence

Describe what action is planned or has been taken to prevent a recurrence of the accident, based on the key contributing factors

Digging the pipe routing of possible leakage areas to trace out the leakage , identify the leakages and rectify , keep the existing system under observation after leak rectification prior to energizing completely

Copies of this document available in KU EHS Intranet are only the latest, valid and controlled documents. All other copies are uncontrolled and valid only on the date printed. Last printed: 6/9/2022 11:20:00 PM

Recommended Corrective Action	Action By Whom	Expected Completion Date	Action By Date
Underground leakages will be traced , required excavations will be carried out and damaged lines will be replaced	FIRESTONE	07-09-22	06-09-22
Diesel pump replacement will be completed and kept active to protect the buildings Jockey and diesel pump will be serving the building till repairing the electrical pump	FIRESTONE	07-09-22	06-09-22
Electrical pumps will be repaired and replaced and fire pump set testing commissioning will be performed after ensuring that there is no leakage in the entire system – further detailing of electrical pump will be performed by M/s Naffco	FIRESTONE & NAFFCO	15-09-22	07-09-22

Persons Conducting Investigation		
Name	Designation	Signature
Shamseer Al Minars Manzil	HSE MANAGER	

Send the initial investigation results (or a copy) to the EHS Manager within 72 hours. If the investigation is incomplete, it may be useful to nominate a person to be responsible for the completion of the investigation.

Incident Owner: Contact No.: 0552188002

Incident Report Due By: 07/09/2022 Incident Received Back: ____/____/_____

جامعة خليفة
Khalifa University

Guideline

Immediate Causes	
Substandard Acts/Actions	**Substandard Conditions**
□Operating equipment without authority □Failure to warn □Failure to secure □Operating at improper speed □Making safety devices inoperable □Removing safety devices □Using defective equipment □Failure to use PPE □Improper loading □Improper placement □Improper lifting □Improper position for task ■Servicing equipment in operation □Horseplay □Under influence of alcohol and/or other substances	□Inadequate guards or barriers □Inadequate or improper protective equipment ■Defective tools, equipment or materials □Congestion or restricted action □Inadequate warning system □Fire and explosion hazard □Poor housekeeping, disorder □Hazardous environmental conditions, gases, smoke, dusts, fumes □Noise exposure □Radiation exposure □High or low temperature exposure □Inadequate or excess illumination □Inadequate ventilation

Basic Causes	
Personal Factors	**Job Factors**
□Inadequate capability □Lack of knowledge/training □Lack of skill □Stress □Improper motivation	■Inadequate leadership/supervision □Inadequate engineering □Inadequate purchasing ■Inadequate maintenance □Inadequate tools/equipment □Inadequate work standards □Wear and Tear □Abuse and/or misuse

Copies of this document available in KU EHS Intranet are only the latest, valid and controlled documents. All other copies are uncontrolled and valid only on the date printed. Last printed: 6/9/2022 11:20:00 PM

جامعة خليفة
Khalifa University

WITNESS STATEMENT

This letter is to describe the witness of incident described in the above report

The electrical pump winding were found in the burned condition, security observed the smoke coming out from pump room and when he opened the door smoke were exhausting from the electrical pump and suddenly he switched off the pump power supply and reported to HSE and authorities

During the further investigation of the root cause, it has been noticed underground leakage from the fire System, existing pipeline network and heavy flow of water leaking from the networks causes the continues run of electrical pump and results into failure of pump winding.

Attached the below pictures for the evidence of underground pipeline leakage of existing system during survey

Leakage Identified Photos below